

**SCHOOL OF OPEN LEARNING
CAMPUS OF OPEN LEARNING
UNIVERSITY OF DELHI
DELHI-110007**

Sub: -Providing student facilitation centre along with enquiry at south study centre, sol (South), University of Delhi

Sealed quotation are hereby invited from the working contractors enlisted CPWD /MES / RAILWAY/Delhi University aswell as specialised agency manufacturer of porta cabin for above mentioned work so as to reach the undersigned by 3:00 PM on 11/04/2016. Blank quotation can be obtained from the general section, room no. 206, School of open learning, University of Delhi or downloaded from SOL/DU website www.sol.du.ac.in or www.du.ac.in up to 11/04/2016 by 1:00 PM. The quotations will be opened on 11/04/2016 at 4:00 PM.

Details of items: -

S.No	Item Description	Qty	Unit	Rate (Rs.)	Amount (Rs.)
1	Earth work in excavation by mechanical means (Hydraulic excavator) / manual means in foundation trenches or drains (not exceeding 1.5m in width or 10 sqm on plan), including dressing of sides and ramming of bottoms, lift upto 1.5 m, including getting out the excavated soil and disposal of surplus excavated soil as directed, within a lead of 50m All kinds of soil.	4.86	Cum		
2	Providing and laying in position cement concrete of specified grade excluding the cost of centering and shuttering - All work up to plinth level : 1:5:10 (1 cement : 5 fine sand : 10 graded stone aggregate 40 mm nominal size) In Longer side In Shorter side Below flooring	2.88	Cum		
3	Brick work with common burnt clay F.P.S. (non modular) bricks of class designation 7.5 in foundation and plinth in: Cement mortar 1:4 (1 cement : 4 coarse sand)	3.11	Cum		
4	Providing and fixing porta cabin with the following items in-charge and specifications with floor as per the direction of Engineer <u>Frame work of wall</u> the wall panel should be made out of ms frame square Pipe 38mm*38mm with outer and inner cladding of water proof and termite proof 8mm E-board. <u>Window</u> Bombay Sliding aluminium window size 3'*3' with 4mm glass. <u>Insulation</u> 25mm glass wool <u>Paint</u> Interior and Exterior wall painted with waterproof Texture paint. <u>Doors</u> The 35mm wooden flush door. The dimension of door is 7'*3' for room with S.S L-drop for locking arrangement. <u>Roof</u> Roof Is made of M.S pipe 38mm*38mm with G.I profile 0.5mm colour coated profile sheet. <u>Electrical Fixtures</u> Electrical wiring of kalinga make included. Electrical fixtures not included <u>False Ceiling</u> 2'*2' Gypsum tiles with grid for False Ceiling.	200	Sqft		
5	Porta Cabin of floor of cement concrete with vitrified tiles area	200	Sqft		
				Total Rs.	

TERMS AND CONDITIONS:

- 1 Work will be carried out as per CPWD specification Vol-1 and Vol-2 2014 for civil works.
- 2 For porta cabin specification of standard manufacturer of porta cabin/prefab will be followed.
- 3 Work should be completed within one month.
- 4 Rates should be quoted both in words and figures.
- 5 Should be the work be not completed the satisfaction of the SOL within the stipulated period, the contractor shall be bound to pay to the SOL, a sum calculated @0.5% of the contract value for per week of delay subject to a maximum of 10% of the contract value by way of liquidated damages during which time the work remains uncommenced or unfinished after expiry of completion date.
- 6 Water/electricity required for the work will be allowed to the contractor for use and 1.5% of the full cost of the work executed, will be recovered.
- 7 The contractor should visit the site before quoted their rates.
- 8 The contractor and his representative should be made available at the work site during the execution of work.
- 9 All materials to be used on the work shall be of reputed makes/ISI marked or as per the sample approved by the Monitoring Committee.
- 10 The contractor shall have to remove all debris and other unwanted material from the site of work, before handing over the site and nothing extra will be paid on this account. The work shall not be treated as complete in all respects unless these requirements are fulfilled by contractor. In the event of the contractor failing to do so, the executive director, SOL shall have the right to get the site cleared at the risk and cost of the contractor.
- 11 Payment will be made according to the measurement and after getting satisfactory report from the monitoring committee.
- 12 No extra payment will be made on account of Cartage , VAT and any other taxes.

Signature_____

Name of contractor_____

Address_____

Phone No./Mobile No._____

PAN No._____

VAT No._____

Bank Account Number_____

IFSC Code of the bank_____

Name & Address of the_____

ASSISTANT REGISTRAR
(GENERAL) Offtg.